

Senior Director of Operations and Business Development – Don Rawson

2012 Grand Park Progress Report

Overview

- There is significant interest and excitement in the marketplace about Grand Park- especially so with soccer organizations which have regional and national events and programs.
- Beginning in 2014, it is expected that Grand Park will be host one or to two regional and/ or national soccer events each year.
- The proposed multi-field indoor facility at Grand Park will have three full size fields under roof. RQAW chosen as the Architect and Weigand Construction as the Construction Manager. Indiana Soccer offices to move into this facility.
- Focus is on league activity in the fall of 2013 and larger tournaments beginning with spring of 2014.
- Soft opening in mid fall 2013 and Hard Opening in April 2014

Construction

- Crider & Sons is finished on earth work- rough grading, retention ponds and water/sewer lines.
- Mid America Golf is finished putting in irrigation and begun placing drainage on all 24 grass fields. 13 fields will be seeded with Riviera Bermuda grass in late May/ early June. 11 fields are scheduled to be seeded with bluegrass in late April/ early May.
- Gravel roads and paths in place- to be completed with asphalt in mid-2013
- Bids for the Synthetic fields are scheduled to be opened in late January and construction to begin in May-June, 2013.
- When financing is completed, the construction for the indoor facility is planned to begin in April with completion as early as mid-October, 2013.